

**GOVERNMENT OF TELANGANA**  
**ABSTRACT**

PMGSY Phase IX – Khammam District - Package No. AP 08 LW-63 – Providing BT on R/F R&B Road to Bodunuru of Kunavaram (M) – According 2<sup>nd</sup> Post facto Extension of Agreement Time up to 29.12.2013 without imposing penalty – Orders – Issued.

-----  
**PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT**

**G.O.RT.No. 153**

**Dated: 07.03.2015.**

**Read the following:-**

1. G.O.Ms.No.331, PR&RD (Progs.II) Department, dt.17.09.2010.
2. From the Engineer-in-Chief, PR&Admin., PMGSY, Hyderabad in Lr.No.W11/DEE-3/PMGSY Ph-IX-LW 63-2014, Dt: 3.2.2015.

<<<>>>

**ORDER:-**

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj & Admin., PMGSY, Hyderabad in his letter 2<sup>nd</sup> read above, Government after careful examination of the proposal, hereby accorded 2<sup>nd</sup> Post facto Extension of Agreement Time up to 29.12.2013 for a period of (59) days without imposing penalty in respect of work “Providing BT on R/F R&B Road to Bodunuru of Kunavaram (M), Khammam District” under PMGSY Phase IX as the delay was not attributed to the Contractor due to Maoist problem and delay in approval of working estimate.

2. The Engineer-in-Chief, Panchayat Raj & Admin, PMGSY, Hyderabad is requested to take necessary action accordingly.

3. A copy of this order is available on the Internet and can be accessed at [www.goir.telangana.gov.in](http://www.goir.telangana.gov.in).

**(BY ORDER AND IN THE NAME OF THE GOVERNOR OF TELANGANA)**

**J.RAYMOND PETER**  
**PRINCIPAL SECRETARY TO GOVERNMENT**

To  
The Engineer-in-Chief, Panchayat Raj & Admin, PMGSY, Hyderabad.  
The Superintendent Engineer, Panchayat Raj, Khammam District.  
Copy to: The PS to Minister (PR&IT).  
SF/SC.

**//FORWARDED:: BY ORDER//**

**SECTION OFFICER**